

9/25/2020

**Task Order #14 - Lake Roland Sewer Rehabilitation
Schedule - Project Milestones**

ITEM	COMMENTS/DURATIONS	COMPLETION DATE
Project Kick-Off Meeting with County	-	9/17/2020
Initiate Task 1a. Desktop Data Review	-	9/21/2020
Perform UAV LIDAR, DTM, Imagery Field Work	Target Date - Assumption that trees will have dropped most leaves by this date - will enhance UAV results	10/19/2020
Complete/Submit Technical Memorandum	4 Weeks from completing UAV Mapping/Data Gathering (includes time to process UAV acquired data)	11/17/2020
County Review of Technical Memorandum	4 Weeks from Technical Memorandum Submission	12/15/2020
Initiate Task 1b - Field Inspection & Confirmation Activities	Initiate upon County's acceptance of Technical Memorandum	12/16/2020
Perform Field Confirmation Activities	Duration reduced from 12 weeks to 8 weeks being UAV activities moved up to Task 1a.	2/10/2021
Initiate Task 2a - 70% Design Drawing Package Development	Initiate upon County's acceptance of Technical Memorandum (design development activities parallel field confirmation activities)	12/16/2020
Develop/Submit 70% Design Drawing Package	20 weeks from acceptance of Technical Memorandum	5/5/2021
County Review of 70% Design Drawing Submission	6 Weeks from 70% Design Drawing Submission	6/16/2021
Initiate Task 2b - 90% Design Drawing Package Development	Initiate upon County's acceptance of 70% Design Drawing Package	6/17/2021
Develop/Submit 90% Design Drawing Package	8 weeks from acceptance of 70% Design Drawing Package	8/12/2021
County Review of 90% Design Drawing Submission	6 Weeks from 90% Design Drawing Submission	9/23/2021
Initiate Task 2c - 100% Design Drawing Package Development	Initiate upon County's acceptance of 90% Design Drawing Package	9/24/2021
Develop/Submit 100% Design Drawing Package	8 weeks from acceptance of 90% Design Drawing Package	11/19/2021
County Review of 100% Design Drawing Submission	4 Weeks from 100% Design Drawing Submission	12/17/2021
Initiate Task 2d - Final Design Drawing Package Development	Initiate upon County's acceptance of 100% Design Drawing Package	12/20/2021
Develop/Submit Final Design Drawing Package	5 weeks from acceptance of 100% Design Drawing Package (One week added to schedule b/c of Christmas & NYE holidays)	1/24/2022
County Review of Final Design Drawing Submission	4 Weeks from Final Design Drawing Submission	3/7/2022